

DETAILS OF WORKS IN PROGRESS - CIVIL CIRCLE. (MPPMCL)

As on :- 01/04/2024

S.No.	Name of Work	Amount	Current status	Target Date
1	Various civil maint. Work for up-gradation of NFD (S/G) type quarters at Nayagaon colony, MPPMCL. (Qtr-56 No's)	26,45,233.00	90% Complete	30-04-2024
2	Widening of Culvert near Pandatal ground Gate No.- 2 Rampur, MPPMCL, Jabalpur.	2,80,904.00	95% Complete	30-04-2024
3	Repair & Maint. of work NBD-17 to NBD-32 type Qtrs. MPPMCL, Rampur, Jabalpur.	11,94,850.00	75% Complete	30-04-2024
4	Const. & renovation work of Electrification work at Officers Guest House, MPPML, Jabalpur.	13,75,879.00	90% Complete	30-04-2024
5	Various Civil maintenance work for up gradation of Qtrs. No. OB - 25 & 26 and fixing in position chain link mess fencing .	7,65,505.00	75% Complete	31-05-2024
6	Development of garden near G-Type at MPPMCL, Jabalpur.	15,67,219.00	50% Complete	31-05-2024
7	Providing & fixing of Chain link mesh fencing near NFD/SG/DL/CF Qtrs. Nayagaon, MPPMCL.	8,88,294.00	50% Complete	31-05-2024
8	Providing and fixing of machine tuft nylon cut pile superior quality carpet and having pile height of approximate 8.5 mm of 1200 GSM	9,83,400.00	to be start	31-05-2024
9	Repairing and Replacing of Damaged Chajja with Profile Sheet of MO Type Qtrs. at Rampur. (Qtr-78 Nos.)	17,46,012.00	60% Complete	30-06-2024
10	Construction of Drain at various location in Rampur colony MPPMCL Jabalpur.	20,98,046.00	50% Complete	30-06-2024
11	Construction of Sewage-effluent treatment plant of 10 KLD capacity based on Hybrid Technology (Advance MBBR /MSBR Technology) at MPPMCL Hospital Complex, Rampur, Jabalpur.	28,56,973.00	25% Complete	30-06-2024
12	Reconstruction of damaged drain at various location in Nayagaon.	10,06,177.00	10% Complete	30-06-2024
13	Renewal of Road by providing & laying bituminous concrete from Chairman Bungalow to vehicle section gate, around Officers Mess, Mashal to Tehsil office, SO Type Qtrs. Etc. at MPPMCL, JBP.	42,42,589.00	95% Complete	30-06-2024
14	Water proofing treatment of NE, NFD (D/L, S/G) S.P. Block No.1 & 2 at Rampur & Nayagaon colony.	18,67,715.00	50% Complete	30-06-2024
15	Renovation of Ladies & Gents General toilets of Entrance Block E-3 & E-4 of Shakti Bhawan, MPPMCL, Jabalpur.	23,27,683.00	60% Complete	30-06-2024
16	Construction of 2.40 Mtr. High boundary back side of Jyoti club at MPPMCL, Jabalpur.	9,92,120.00	10% Complete	30-06-2024
17	Providing & fixing of Chain link mesh fencing at Shail Vatika near Hostel Building at MPPMCL.	4,20,236.00	10% Complete	30-06-2024
18	Work of Renovation of Kitchen, Bathroom, W.C. and other repairs & maintenance work of OC type Qtrs.	35,76,950.00	10% Complete	31-07-2024